

| Checklist Template | | | |
|---|------------------------|---|-----------------|
| Company Name | Checklist Name | Date Created | Revision Number |
| One Touch Automation | Execute Final Install | 6/12/24 | V1 |
| Checklist Frequency (Daily/Weekly/Monthly/Project or Phase Based) | | | |
| Project Based | | | |
| Checklist Description | | | |
| Outline the the aspects that determine when a project is complete. | | | |
| Who's Involved | | When is the checklist needed? | |
| Name | Department or Function | Example: Phase completion, proposal created, etc. | |
| Technician | Technician | Equipment delivery (Rack, TVs) | |
| | | | |
| | | | |
| | | | |
| | | | |
| | | | |
| What are the items? | | | |
| General | | Completed By | Date |
| All equipment and wiring is appropriately labeled [with correct Wire tag (ex. WAP-101-1) or layman's terms] | | | |
| Any repair items reported to homeowner | | | |
| Auto-updates are disabled for equipment (TVs, AVRs, Projectors, Network, etc) | | | |
| Messses cleaned up (vacuumed, wiped down, dusted, etc) | | | |
| All equipment has been checked on in Tracknicity and delivered to the job site | | | |
| Any returned product is removed and brought back to office in return area (Notify PM of any product that is returned) | | | |
| Equipment extras are stored in a bankers box in the equipment room (Go through and toss anything not worth saving) AVOID THE CLUTTER | | | |
| | | | |
| Equipment Rooms | | Completed By | Date |
| Rooms have been thoroughly cleaned (swept, vacuumed, wiped down) | | | |
| Equipment racks have been dusted, wiped down and vacuumed the bottoms for all trimmings | | | |
| DEB panel dusted, wiped down and vacuumed as needed | | | |
| All enclosure covers installed and tightened | | | |
| OTA Logo plate installed in rack | | | |
| Devices are labeled with BLACK or WHITE label tape to match the device (Avoid using white labels on black components) | | | |
| IR emitters are either glued or have IR shield installed | | | |
| Trash has been removed | | | |
| | | | |
| Video | | Completed By | Date |
| TVs - Brackets are locked in place | | | |
| TVs - VOM/Balun is mounted in back box, labeled | | | |
| TVs - All cables are nicely ziptied along the bracket with extra cable stored in the backbox or in-wall above back box | | | |
| TVs - Mounted, verified level with at least a 2ft level (confirm bubble is in MIDDLE of lines) | | | |
| TVs - Wires are neatly managed (no visible wiring) | | | |
| TVs - Wiped down to remote smudges and fingerprints | | | |
| TVs - Tested control of TVs (IR, RS232 or IP) | | | |
| TVs - Fully configured (Updates disabled, Samsung TV disabled, etc) [REVIEW SAMSUNG TV SOP] | | | |
| Sources - Fully configured (Updates performed, auto-update disabled, apps installed and credentialed) | | | |
| Sources - Set correct HDMI format | | | |
| Sources - Verify power supply is clearly labeled for troubleshooting purposes | | | |
| Projector - Installed with wire loom for wires - No visible cable, if possible | | | |
| Projector - Lens calibrated, zoomed, focused for screen (1/4" overspray is the goal) | | | |
| Projector - Take configuration backup or note any unique settings in slack | | | |
| Distributed Video - Fully tested (confirm correct sources available in each room) | | | |
| Distributed Video - Set EDID settings in video distribution equipment | | | |
| Distributed Video - Clearly label all components and power supplies for easy troubleshooting | | | |
| All remote display/source controls are labeled and stored (either in equipment room if on system, or behind TV inside backbox if TV on service pullout bracket) | | | |
| Report any field changes so documentation is updated | | | |
| | | | |

| Audio | Completed By | Date |
|---|--------------|------|
| Verify all speaker grilles are installed and painted (if dark ceilings) | | |
| All speakers are tested for left / right operation | | |
| Set system to mono-sum for zones (if applicable) | | |
| Adjust gains on sources to ensure all sources are balanced when switching between | | |
| Adjust gain on outputs so level rooms when turning on system | | |
| Set startup volumes for rooms | | |
| Set startup volume for AIS to correct level per room (if applicable) | | |
| Perform audio EQ (if sold) for each room [See Room EQ SOP] | | |
| Update Google sheets with gain settings, EQ settings, etc | | |
| Calibrate surround zones (set distances, EQ with microphones) | | |
| Ensure DEB48 connections are labeled on panel | | |
| Verify DEB48 speaker connections are labeled on cables and panel | | |
| Report any field changes so documentation is updated | | |
| Exterior speakers - add levelling gravel for in-ground bollards to site on top of, confirm speaker is level after install | | |
| Exterior speakers - verify all waterproof wire nuts are securely installed, pull test | | |
| | | |
| Network | Completed By | Date |
| Modem configured in bridge mode (if applicable) | | |
| WAPs - Installed where designated on documentation and numbered correctly | | |
| WAPs - Static IPs set according to Google documentation | | |
| Switches - Installed and labeled according to Google documentation | | |
| Switches - Configured to match VLAN configuration on Google | | |
| Switches - IP addresses assigned or reserved per documentation | | |
| Perform Wifi survey to confirm coverage in key areas are excellent | | |
| All devices and clients are identified and named in the Unifi dashboard per the Google IP Data | | |
| All DHCP reservations are set matching Google IP data | | |
| Network configurations backed up to Dropbox | | |
| Report any field changes so documentation gets updated | | |
| | | |
| Power | Completed By | Date |
| All power plugs are labeled for easy troubleshooting | | |
| Wattboxes outlets physically labeled | | |
| OvrC is updated with correct IPs and outlet label information | | |
| OvrC auto reboots configured | | |
| Report any layout changes so documentation gets updated | | |
| UPS has label showing when installed and when battery pack was last replaced | | |
| UPS configured for email notifications (if SNMP web card installed) [if applicable] | | |
| | | |
| Lighting/Shades | Completed By | Date |
| Keypad - Install and level any remaining keypads | | |
| Keypad - Engravings installed and buttons tested for accuracy | | |
| Keypad - Confirm correct color faceplate and engraving for the space | | |
| Lighting - Confirm all Lutron zones turn on at lowest level and have smooth dimming range | | |
| Lighting - Confirm all zones are correctly named and controlled | | |
| Lighting - Confirm all timed events work as intended | | |
| Lighting - Confirm all enclosures are clean and covers installed | | |
| Lighting - Test all occupancy sensors to function, determine if placement is ideal by operation | | |
| Lighting - Lutron repeater, install blank 1G cover with grommit for wire exiting | | |
| Shades - Power panels are terminated and labeled neatly; Cover needs labels stating which shades are controlled by which output of the power supply | | |
| Shades - Install shades and level as needed | | |
| Shades - Set open and close limits | | |
| Shades - Test keypad, touch panel control of shades for operation | | |
| | | |

| Security | | Completed By | Date |
|---|------------------------|--------------|------|
| All resistors are installed at the panel in series of the wire | | | |
| All cabling is labeled and easily identifiable | | | |
| Transformers are mounted to the outlet with screw to prevent easy disconnect | | | |
| Transformers are mounted to the outlet with screw to prevent easy disconnect | | | |
| Test all Door Contacts via the KP and confirm they are labeled as the correct zone. | | | |
| Test all Glass Breaks via the KP with a GB tester per the manufacturer's instructions and confirm they are labeled as the correct zone. | | | |
| Test all Motion Detectors via the KP and confirm they are labeled as the correct zone. | | | |
| Test any other Burglary devices via the KP and confirm they are labeled as the correct zone. | | | |
| Test any water protection devices via the KP by shorting out with a screwdriver. Confirm they are labeled as the correct zone. | | | |
| Test each CO detector via the KP in whatever fashion the manufacturer specifies. Confirm they are labeled as the correct zone. | | | |
| Confirm the Smoke Loop shows idling (green light flashing every 5 seconds) and no trouble conditions at the KP. | | | |
| Test the Smoke Loop by pressing a test button on one of the smokes. All should sound in sync after a few seconds. | | | |
| Test that the Smoke Loop can then be disarmed and reset at the KP. | | | |
| Test the System Sensor EOL-1 function by removing any smoke detector. A trouble condition should appear immediately. | | | |
| Test the CO loop by following the System Sensor CO manual. The individual CO should sound as well as the siren(s). | | | |
| Test all non-loop CO detector per the manufacturer's instructions. Confirm they are labeled as the correct zone. The ir | | | |
| Confirm all heat detectors are labeled as the correct zone by temporarily disconnecting the resistor (at the heat detector). | | | |
| Test the siren by triggering any alarm. | | | |
| Test battery backup by disconnecting all AC power transformers. Reconnect AC when done. | | | |
| Violate all zones except the Heat detectors. Verify signals for all zones go to Rapid's pending account for the client. | | | |
| Disconnect ethernet and spot check signals to Rapid via cellular backup if equipped. After successfully testing, plug ethernet back in. | | | |
| Verify cellular signal itself is satisfactory (done via software). | | | |
| Put system in alarm, disarm with Duress code. Verify it reports to Rapid as Hold-Up. | | | |
| Test Fire, Medical and Panic emergency buttons signals to Rapid. | | | |
| Confirm Installer Code allows access to Installer functions. | | | |
| Confirm correct time and date. | | | |
| Test client's desired Master Code for arming and disarming. | | | |
| Confirm system is ready to arm with no trouble conditions (with all doors closed). | | | |
| Confirm system works properly via Savant if integrated. | | | |
| | | | |
| Surveillance | | Completed By | Date |
| Cameras are installed, aimed, zoomed as requested | | | |
| Cameras are caulked cleanly except the bottom to allow drainage | | | |
| Doorbell cameras are installed with wedges if needed for better viewing areas | | | |
| PTZ cameras are configured with presets | | | |
| Motion zones and Smart detections are setup and refined | | | |
| Microphones are disabled on cameras | | | |
| Anonymous snapshots are enabled on the cameras for Savant viewing | | | |
| Cameras are named correctly in Protect | | | |
| Overlays are configured to show camera name and time, remove logo | | | |
| Doorbell chimes are installed and paired to doorbells, tested | | | |
| Protect configuration taken and saved to the client dropbox folder | | | |
| | | | |
| Control & Integration | | Completed By | Date |
| Remotes - Test all sources, buttons on remote and screen | | | |
| Remote - Remove plastic from remote and charging base | | | |
| Remote - clean fingerprints from remote before leaving | | | |
| Integration - Test all lighting operates from Savant, load names control what they say they should control, Note any missing items | | | |
| Integration - Test all shade groups for operation, Note any missing items | | | |
| Integration - Test security feedback and triggers operate as expected | | | |
| Integration - Test pool equipment feedback works, controls the correct relays on the pool controller | | | |
| Integration - Verify all cameras are viewable through the Savant | | | |
| | | | |
| Who does the process transfer to next? | | | |
| Name | Department or Function | Milestone | |
| Project Manager | Project Manager | Final QC | |
| | | | |
| | | | |
| | | | |