

Project Quality Control Checklist				
Company Name		Checklist Name	Date Created	Revision Number
		Quality Control		v1.0
Checklist Frequency (Daily/Weekly/Monthly/Project or Phase Based)				
Per Project				
Checklist Description				
This is a list of all project Quality Control elements, to determine when the project is complete and ready for customer hand-off.				
Who's Involved		When is the checklist needed?		
Name	Department or Function	Example: Phase completion, proposal created, etc.		
Project's PM	Quality Control Manager Project Manager	When "Final" stage is believed to be complete by technician(s).		
What are the items?		QC Sign-Offs - If item is complete, sign-off. If NOT complete, notate why at bottom of page.		
Item		QC - Round 1	QC - Round 2	QC - Round 3
GENERAL		(QC Initials)	(QC Initials)	(QC Initials)
G.1 - Equipment and cabling is labeled within 1" of end termination following engineering. [device type]-[room number]-[device letter] Example: WAP-101-A				
G.2 - Panels have DE stickers, inside of panels are clean and wiped down free of dust. Use Vacuum and brush attachment!				
G.3 - Hand-held remotes are saved and left on-site in rack drawer. If no drawer, in a bag in control room.				
G.4 - A fresh UNUSED bottle of screen cleaner should be left in every rack drawer. If no drawer, on a rack shelf accessible from the front of rack.				
G.5 - System info flash drive (with system data, prints, manuals, etc) should be left in rack drawer.				
G.6 - Auto firmware/software update features are disabled specifically on the following device types: All Control, TV, AVR, Projector.				
RACKS/ROOMS				
R.1 - Power cabling to racks is bundled separately than AV cabling. Power bundles can be strapped (piggy backed) to AV harness to racks on short runs.				
R.2 - Devices and appliances are labeled with BLACK or WHITE label tape to match the device color. White labels are NOT used on a black device!				
R.3 - Rack drawer is labeled with BLACK label tape with white text and filled with all remotes, flash drive, spare modules such as SFP or surge, etc.				
R.4 - Every I.R. emitter is applied with HOT GLUE and emitter wires are taped back and hidden with black gaffer tape.				
R.5 - When a rack has multiple of the same device type such as cable receivers or Apple TVs, rubber I.R. emitter hoods must be used - NOT TAPE!				
R.6 - D.E. logo plate is installed at top of all racks.				
R.7 - Racks are fully dust free and vacuumed, all finger prints have been removed from black surfaces.				
VIDEO				
V.1 - TVs are installed, wired correctly - control wires, power, network, surge, etc.				
V.2 - TVs are fully configured - IP control, friendly name, time, date, display settings, etc.				
V.3 - TVs are level - use minimum 24" bubble level.				
V.4 - TVs are wiped down and clean of all finger prints using a new and uncontaminated rag.				
V.5 - Blu-ray players are set up correctly - networked, display, etc.				
V.6 - Cable/sat receivers are fully configured - friendly names set, resolution settings, etc.				
V.7 - Cable/sat receivers are getting correct programming - PPV channels, HD channels, etc.				
V.8 - Projector is installed and fully configured - all settings for screen sizes, multiple aspect ratios, triggers, etc.				
V.9 - Streaming devices are fully configured - wired networked, accounts authenticated, friendly name, audio/video settings, etc.				
V.10 - Every exterior TV and source device metallic connection/termination has die electric grease applied, even unused ports.				
V.11 - Distributed video system is fully functional and all source devices are negotiating properly with displays.				
AUDIO				
A.1 - Interior speakers zones are checked - left and right channels confirmed.				
A.2 - Gains on amps are set individually for every zone - upper limits should be set at the amp's output, not in the audio matrix or music streamer!				
A.3 - Exterior speakers are installed and configured correctly - make sure 70v systems are wired and set up correctly with taps set and proper voltages.				
A.4 - Surround processors are set up correctly - room calibrated, inputs labeled, CEC disabled, speaker sizes/distances, subwoofer level, etc.				
A.5 - Every exterior speaker metallic connection/termination has die electric grease applied. Unused wires are greased and capped.				
A.6 - Streaming music sources match customer's preferences, are authenticated, and are labeled correctly such as: His, Hers, Guest, etc.				
NETWORK				
N.1 - Modem is configured correctly such as bridge mode, DMZ, etc.				
N.2 - WAPs are installed, fully configured, and wireless system is functioning correctly.				
N.3 - IP table is completed fully and saved in Microsoft Teams - this includes MACs, IPs, SNs, logins, account credentials, locations, etc.				
N.4 - OvrC, Bluebolt, RDM, and other monitoring services fully configured with all devices acquired and ports labeled.				
N.5 - All network device configs are saved and backed up to Microsoft Teams.				
N.6 - Every exterior WAP/switch metallic connection/termination has die electric grease applied, even unused ports!				
N.7 - Remote access rack PC has outside access.				
POWER				
P.1 - MAC addresses and service tags for PDU devices are documented. (See N.4)				
P.2 - Devices plugged into outlets are documented and tested. (See N.4)				
TELEPHONE				
T.1 - Phone system can make and receive calls from outside lines.				
T.2 - Phone lines to gates are installed and tested - gates are calling into phone system, phone system can answer and open gates.				
T.3 - Extensions to rooms are working and jacks have been tested at rooms.				
T.4 - Call boxes and gates labeled correctly in programming.				
T.5 - Phones that include displays have proper labels.				
T.6 - Cordless phones are tested and coverage is acceptable.				
T.7 - Elevator phone line is tested.				
CAMERAS				
C.1 - Cameras are installed, configured, aimed, zoom set, focused, and are functioning correctly.				
C.2 - PTZ cameras are fully configured including home point, waypoints, touring, motion follow, etc. - per contract and customer preference.				
C.3 - NVR is installed, fully configured, and functioning correctly - local date/time, resolutions, frame rates, cameras labeled, licensing, motion zones, etc.				
C.4 - Cameras are visible from an outside source - cloud access configured in NVR, added to control system, etc.				
C.5 - Every exterior camera metallic connection/termination has die electric grease applied, even unused ports! Unused cables are greased and capped.				
C.6 - NVR configuration file is saved and backed up to Microsoft Teams.				
LIGHTING				
L.1 - Button presses match the engravings.				
L.2 - Cycle dim features are functioning correctly.				
L.3 - Exterior and landscape lighting works correctly and turns on/off from control interfaces.				
L.4 - Theater lighting scenes execute properly when watch source or room mode changes (when applicable).				
SHADES & SCREENS				
S.1 - Shade limits are properly set.				
S.2 - Shades respond correctly to keypads, remotes, and touch panels.				
INTEGRATION				
I.1 - Handheld remotes are tested - all functions, all button presses, transports, favorites, etc. Confirm all engravings.				
I.2 - Touch panels are tested (all functions, all button presses, all page flips in all disciplines – lighting, security, HVAC, cameras, pool, etc.				
I.3 - Thermostats work correctly from control interfaces and are labeled correctly.				
I.4 - Pool/spa works correctly from control interfaces.				
Quality Control Manager Sign-Off Notes and Corrections - ROUND 1			PM certifies item is rectified.	
Item ID	QC Notes (Changes or Corrections Needed Before QC Sign-Off)		PM Initials	Date
Quality Control Manager Sign-Off Notes and Corrections - ROUND 2			PM certifies item is rectified.	
Item ID	QC Notes (Changes or Corrections Needed Before QC Sign-Off)		PM Initials	Date
Quality Control Manager Sign-Off Notes and Corrections - ROUND 3			PM certifies item is	

--	--	--