

Initial Pre-Rough In (Contract Signing or 4-6 weeks before start of Rough-In)

- Send intro email to establish communication for all key members of project
- Verify Wire chart matches D-Tools / Drawings
- Print out all documentation for field staff
- Create link on Projects current site and load all documentation
- Schedule Field manager to mark jobsite device locations
- Go through D-Tools project and confirm all materials are in the correct phase
- Have Melissa order all Rough-In materials, then audit all materials have been ordered

Products to be ordered (if applicable):

- ☐ Speaker Brackets/Backboxes
- ☐ James Loudspeakers
- ☐ Sonance Invisible speakers
- ☐ In-Wall subwoofers
- ☐ Cable
- ☐ Carlon Tube
- ☐ TV Back Boxes
- ☐ Attic Heat Detectors
- ☐ Carlon device boxes
- ☐ Doorstation back boxes
- ☐ DEB panels
- ☐ Lutron panels (Lighting and shades)
- ☐ Mud-in trim kits (TruFig, Linear Lighting, etc)
- ☐ Shade Pockets / Side Channels

Topics/Questions for Rough-In:

Lighting:

- ☐ Linear Driver Locations
- ☐ Lutron panel locations (verify with electrician)
- ☐ Lighting RCP (provide to electrician prior to electrical walkthrough)

Shades:

- ☐ Determine if shades are inside or outside mount.
- ☐ Locate wire placement for technicians

- ☐ If full blackout - Make sure a plan is in place for side channels otherwise solution will be "*Room Darkening*"

A/V:

- ☐ One-Connect TV boxes & TV outlets (provide to electrician)
- ☐ In-wall subwoofers
- ☐ In-wall speakers / Small aperture speakers (verify not interfering with other contractors space)
- ☐ Confirm OHD motor locations
- ☐ Locate exterior stub locations for A/V
- ☐ DEB48 & rack location determined
- ☐ Mech Room power requirements provided to electrician (typically 2 x 20A and 1 x 15A)
- ☐ Exterior conduit requirements (if applicable)

Firecaulk (Pre-Drywall Inspection)

- Perform cable audit against wire checklist
- Verify speaker placements are accurate
- Verify shade wires are landed
- Confirm TV back boxes are installed at correct height
- Confirm Carlon tubes installed
- Confirm pre-drywall speakers are installed
 - In-wall subwoofers
 - Small aperture speakers
 - Invisible speakers
- Verify studguarding has been done
- Confirm wires are tacked correctly
- Confirm security door wires are drilled
- Take Phase 1 photos, label and load to Google
- DEB panel wire audit by Phase Lead

Drywall Hung

- Verify wall devices are cut out and not buried
- Verify ceiling devices are cut out and not buried
- Install mud-in trims
 - James Loudspeaker
 - TruFig

- Linear Lighting

Products to be ordered:

- ☐ CAT6 RJ45 female ends
- ☐ Patch panels
- ☐ Lutron LQSE Modules
- ☐ Lutron Dimmers / switches
- ☐ Plate work

Drywall Tape & Mudding /

- Confirm mud-in rings are correctly done
- Take rough shade measurements (if not millwork)
- Verify mud thickness on Invisible speakers
- Start mechanical room trim out
 - DEB48
 - Shade panels
 - Security enclosures
 - Lutron LV21
- Provide Lutron HV equipment to electrician

Products to be ordered:

- ☐ Lutron LQSE Modules
- ☐ Lutron Dimmers/Switches
- ☐ Security and access control devices
- ☐ Wireless access points
- ☐ Security cameras
- ☐ OHD enclosure for mech room

- Security trim-out in mech room
 - Mount security panel
 - Mount expansion boards
 - Trim wire to length and land on expansion boards

Products to be ordered:

- ☐ Security panel
- ☐ Sensors
- ☐ Expansion boards

Millwork (T&G, Cabinetry, Wall Paneling)

- Verify LED Linear Lighting
 - Provide channels to confirm fitment
 - Test fitment after channels are in place so there is time to remedy
 - Verify LED wires are protruding out at the very ends.
 - Take rough measurements at this time to confirm we have enough channels, diffusers and extrusions in D-Tools or ordered

Products to be ordered:

- ☐ Extrusions
- ☐ LED tape light
- ☐ Diffusers
- ☐ Mounting clips
- ☐ End caps
- ☐ Power supplies (would like to start mounting these earlier and terminating on the plywood)

- Verify James Loudspeakers are cutout (T&G ceiling)
 - Confirm openings appear sized correctly, are (if) square and positioned correctly on T&G
 - Verify depth of T&G to get correct spacers

Products to be ordered:

- ☐ Spacers
- ☐ Tweeters
- ☐ Trim kits

- Trim lighting keypad locations drywall and millwork
 - Terminate Lutron connectors
 - Confirm keypads are cut out that go in millwork
 - Determine if we need extra-long 8-32 screws to mount

Note: If keypads are Lutron Palladiom, start the keypad programming and engraving process w/ Sales and Client. Keypads have a lead time of 30 business days and **HAVE** to be ordered engraved.

Products to be ordered:

- ☐ Keypads
- ☐ 8-32 screws (if needed)

☐ Faceplates

Prime/Initial Paint

- Configure network equipment and begin trim
 - Install ceiling mounted wireless access points (if ceiling is painted/finished)
 - Install switch in DEB panel w/ jumpers

Products to be ordered:

- ☐ Router (UDM)
- ☐ Switches
- ☐ Wireless access points
- ☐ DEB48 internal jumpers

- Trim TV backboxes
 - Terminate RJ45 female
 - Cover after termination to protect
- Shade measurement
 - Determine roll orientation
 - Determine drive side
 - Determine fascia type and color
 - Get fabric selection from designer/homeowner
 - Take measurements and update google docs for ordering
 - Create myLutron quote for final review

Note: Shades typically take 30-45 days from ordering to arrive.

- Start Rack building process
 - Confirm rack layout is complete
 - Verify I/O schedule is available
 - Coordinate space in garage for building
 - Provide technician with deadline for rack build
 - Update Brandon on timeline and make sure he is scheduled for Rack QC.
 - Schedule UX meeting with client prior to rack delivery

Products to be ordered:

- ☐ Equipment racks
- ☐ Rack mounted equipment
- ☐ Savant VIM/VOMs

- ☐ Jumpers
- ☐ Blank panels
- ☐ Patch panels
- ☐ Brush panels
- ☐ Rack shelves

Flooring Install / Final Paint

- Security camera installation
 - Have programming pre-configure the cameras 1 week prior to installation
 - Make sure someone is available to aim cameras as they are being installed
- Install VOMs at TV locations
 - Need self taper metal screws
- Mount TV brackets (if final paint is done)

Products to be ordered:

- ☐ TV brackets
- ☐ TVs

- Shade Installation
 - Verify final selections as noted above
 - Create updated quote and place order on myLutron

Products to be ordered:

- ☐ Shades

- Deliver equipment rack(s) to job site for installation

Products to be ordered:

- ☐ Cable ladder
- ☐ Cable ladder 90 deg
- ☐ Wall brackets
- ☐ J hooks
- ☐ SJO extension cable
- ☐ Extension cord ends (20A and 15A)

Finish

- Confirm temporary lighting tags are on keypads
- Balance audio levels between rooms
 - Document adjustments in google documentation
- Balance audio levels between sources
 - Document adjustments in google documentation
- Set startup volumes for Rooms
 - Document adjustments in google documentation
- Final on-site AV Testing
- Verify network Wi-Fi coverage
- Perform final QC before client handover
- Schedule turnover to client and service
 - Project Manager
 - Sales
 - Programmer
 - Service Manager

Post Contract 5%

- Need to schedule theater audio calibration
 - Furniture needs to be fully finalized prior to this.
 - Need an absolutely quiet house for 4 hours during this period
- Order final Lutron engravings
 - Get final sign off by client before ordering
 - Final verification of finishes

Products to be ordered:

☐ Lutron Engravings

- Install final engravings upon arrival
- EQ Audio rooms
 - Furniture needs to be fully finalized prior to this.
 - Need a quiet home for 1 day
 - Document adjustments in google documentation
- Take and load Savant room images
 - These need to be saved to Google drive in client folder
- Client requested programming changes
- Google site has been created and issued to the client